



20 March 2024

## Upper South Creek Advanced Water Recycling Centre – April Work Look Ahead

Dear Community Member

Sydney Water is building the Upper South Creek Advanced Water Recycling Centre (AWRC) in Kemps Creek and associated pipelines to support population and economic growth in Western Sydney. We are continuing work to build the AWRC and the pipelines that extend east from Kemps Creek to Lansdowne and west from Kemps Creek to Wallacia. The tables below provide an overview of our work during standard working hours and outside standard working hours for the month of April.

### Our working hours

Our standard working hours are **7 am to 6 pm Monday to Friday** and **8 am to 1 pm Saturday**. From time to time, we will work at night to maintain safety for road users and workers and to keep people moving during peak travelling times. If you are directly affected, we will notify you before this occurs.

### Work locations and activities – standard hours

LOCATIONS	ACTIVITIES
<b>WALLACIA</b>	
2595 Silverdale Road (Grove Farm), Wallacia	<b>Establish work area</b>
Fowler Reserve	<ul style="list-style-type: none"> <li>• installation of temporary fencing and flagging</li> <li>• minor earthworks to level and stabilise the area</li> <li>• installing erosion and sediment controls</li> <li>• clearing trees and vegetation</li> <li>• deliveries of materials and equipment.</li> </ul>
Park Road (between Willmington Road and Greendale Road)	<b>Service investigations</b>
Driver Avenue, Eagle Street, Greendale Road, Byron Avenue and Shelley Road	<ul style="list-style-type: none"> <li>• establish temporary investigation sites</li> <li>• CCTV of existing stormwater crossings</li> <li>• survey, utility locating and marking</li> <li>• potholing to determine location and depth of utilities</li> <li>• removing spoil from site using vacuum trucks</li> <li>• reinstate affected area.</li> </ul>
	<b>Pipeline installation</b>
	<ul style="list-style-type: none"> <li>• establishing the work area</li> <li>• vehicles entering and exiting for material movement</li> <li>• saw cutting the road and rock breaking (if required) during excavation</li> <li>• machinery and site vehicle parking on road carriageway and verges during pipeline installation</li> <li>• excavating trenches, laying pipe and welding pipe joints</li> <li>• backfill trench and reinstate affected area</li> <li>• water service relocation</li> <li>• tree and vegetation removal in Fowler Reserve.</li> </ul>

Sydney Water Corporation ABN 49 776 225 038

1 Smith Street, Parramatta, NSW 2150 | PO Box 399, Parramatta, NSW 2124

Telephone 13 20 92 Media (24/7) 8849 5151 [sydneywater.com.au](https://www.sydneywater.com.au)



LOCATIONS	ACTIVITIES
<b>WALLACIA CONTINUED</b>	
2595 Silverdale Road (Grove Farm), Wallacia	<b>Nepean River Discharge Structure:</b> <ul style="list-style-type: none"> <li>• installation of silt curtain in the Nepean River</li> <li>• tree and vegetation removal</li> <li>• installation of erosion and sediment controls</li> <li>• bulk earthworks, formwork, reinforcement and concrete pours</li> <li>• deliveries of materials and equipment.</li> </ul>
2595 Silverdale Road (Grove Farm), Wallacia Fowler Reserve	<b>Horizontal directional drilling (HDD) works</b> <ul style="list-style-type: none"> <li>• testing and commissioning of the pipeline</li> <li>• demobilisation of the Fowler Reserve compound.</li> </ul>
<b>BADGERYS CREEK AND LUDDENHAM</b>	
1589 Elizabeth Drive to Martin Road  Elizabeth Drive (between Martin Road and Adams Road Road)  Adams Road to Park Road (via Willmington Road)	<b>Service investigations and vegetation removal</b> <ul style="list-style-type: none"> <li>• clearing trees and vegetation</li> <li>• establish temporary investigation sites</li> <li>• CCTV of underground services</li> <li>• survey, utility locating and marking</li> <li>• potholing to determine location and depth of utilities</li> <li>• soil sampling and testing</li> <li>• removing spoil from site using vacuum trucks</li> <li>• reinstate affected area.</li> </ul> <b>Pipeline installation</b> <ul style="list-style-type: none"> <li>• establishing the work area with fencing/flagging/barriers</li> <li>• saw cutting the road</li> <li>• excavating trenches for pipe installations</li> <li>• laying pipe and welding pipe joints</li> <li>• backfill trench and reinstate affected area</li> <li>• vehicles entering and exiting for material movement</li> <li>• installation of road plates to maintain road access</li> <li>• concrete pours.</li> </ul>
The Northern Road near Farrier Place	<b>Micro-tunnelling</b> <ul style="list-style-type: none"> <li>• continuing micro-tunnelling activities under the Northern Road.</li> </ul>
<b>KEMPS CREEK</b>	
Advanced Water Recycling Centre (AWRC), off Clifton Avenue	<b>Earthworks</b> <ul style="list-style-type: none"> <li>• management of sediment basins and spoil.</li> </ul> <b>Civil works</b> <ul style="list-style-type: none"> <li>• formwork and concrete pours for foundations and tanks</li> <li>• crane operation</li> <li>• excavation activities in various locations across the site.</li> <li>• installation of in-ground services</li> <li>• block work and structural steel installation.</li> </ul> <b>Deliveries</b> <ul style="list-style-type: none"> <li>• oversized equipment, materials, concrete and pipes</li> <li>• spoil.</li> </ul>
Advanced Water Recycling Centre (AWRC) through private properties to Elizabeth Drive  Western Road (between Elizabeth Drive and Cross Street)  Cross Street (between Western Road and Devonshire Street)  Range Road to the Sydney International Shooting Centre	<b>Service investigations</b> <ul style="list-style-type: none"> <li>• establish temporary investigation sites</li> <li>• CCTV of underground services</li> <li>• survey, utility locating and marking</li> <li>• potholing to determine location and depth of utilities</li> <li>• soil sampling and testing</li> <li>• removing spoil from site using vacuum trucks</li> <li>• reinstate affected area.</li> </ul> <b>Pipeline and accessory installation</b> <ul style="list-style-type: none"> <li>• establishing the work area</li> <li>• excavating trenches for pipe installations</li> <li>• laying pipe and welding pipe joints</li> <li>• construct precast concrete chambers and surface fittings</li> <li>• backfill trench and reinstate affected area.</li> </ul> <b>Horizontal directional drilling (HDD) works</b> <ul style="list-style-type: none"> <li>• establishing the work area inside Western Sydney Parklands</li> <li>• constructing entry / exit pit for the drilling rig and drilling</li> <li>• HDD activities.</li> </ul>

LOCATIONS	ACTIVITIES
<b>KEMPS CREEK CONTINUED</b>	
200 Cross Street Site Compound Facility	<b>Compound</b> <ul style="list-style-type: none"> <li>deliveries of spoil and materials.</li> </ul>
<b>CECIL HILLS AND BONNYRIGG</b>	
M7 Motorway to Kensington Close (through Western Sydney Parklands)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>survey, utility locating and marking</li> <li>CCTV of underground services</li> <li>soil sampling and testing</li> <li>potholing to determine location and depth of utilities</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul> <b>Pipeline and accessory installation</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul> <b>Horizontal directional drilling (HDD) works</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>constructing entry / exit pit for the drilling rig</li> <li>HDD activities.</li> </ul>
Feodore Drive and Frederick Road	
North Liverpool Road (between Cowpasture Road and Montgomery Road)	
Montgomery Road (between Elizabeth Drive and North Liverpool Road)	
Monash Place	
Hebblewhite Place – Hebblewhite Park	
Cabramatta Road West (between Elizabeth Drive and Meadows Road)	
Woolway Park – Frederick Road	
Liverpool Reservoir Facility (off Cowpasture Road)	<b>Compound</b> <ul style="list-style-type: none"> <li>deliveries of spoil and materials.</li> </ul>
<b>CABRAMATTA WEST</b>	
Edensor Road (between Meadows Road and Harrington Street)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>CCTV of underground services</li> <li>survey, utility locating and marking</li> <li>potholing to determine location and depth of utilities</li> <li>soil sampling and testing</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul> <b>Pipeline and accessory installation</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul>
Harrington Street (between Edensor Road and John Street)	
John Street (between Harrington Street and Cumberland Highway)	
Meadows Road (between Edensor Road and Cabramatta Road)	
<b>CABRAMATTA</b>	
John Street (between Harrington Street and Gladstone Street)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>clearing and trimming trees</li> <li>survey, utility locating and marking</li> <li>CCTV of underground services</li> <li>soil sampling and testing</li> <li>potholing to determine location and depth of utilities</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul> <b>Pipeline and accessory installation</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul> <b>Horizontal directional drilling (HDD) works</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>constructing entry / exit pit for the drilling rig</li> <li>HDD activities.</li> </ul>
Gladstone Street (between John Street and St Johns Road)	
St Johns Road (between Gladstone Street and Bartley Street)	
Bartley Street (between Sackville and Railway Parade)	
Cumberland Street (between Curtin Street and Broomfield Street)	
Curtin Street (between Cumberland Street and Fairview Road)	
Fairview Road (between Curtin Street and Bareena Street)	
Bareena Street (between Fairview Road and Vale Street)	
Vale Street (between Bareena Street and Chancery Street)	

LOCATIONS	ACTIVITIES
<b>CANLEY VALE</b>	
<p>Bartley Street (between Sackville Street and Railway Parade)</p> <p>Chancery Street (between Vale Street and Lansdowne Road)</p> <p>Bromley Street (between Lansdowne Road and Beckenham Street)</p> <p>Beckenham Street (between Bromley Street and Willowbank Crescent)</p> <p>Willowbank Crescent towards Remembrance Driveway</p> <p>Lennox Reserve (beside Hume Highway)</p>	<p><b>Service investigations</b></p> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>survey, utility locating and marking</li> <li>CCTV of underground services</li> <li>soil sampling and testing</li> <li>potholing to determine location and depth of utilities</li> <li>removing spoil from site using vacuum trucks</li> <li>driveway layback and vehicle crossing works</li> <li>reinstate affected area.</li> </ul> <p><b>Pipeline and accessory installation</b></p> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul>
<p>Cabravale Leisure Centre car park</p> <p>Bartley Street across from Cabra-Vale Diggers Club</p>	<p><b>Horizontal directional drilling (HDD) works</b></p> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>constructing entry / exit pit for the drilling rig</li> <li>HDD activities.</li> </ul> <p><b>Pipeline and accessory installation</b></p> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul>
<b>FAIRFIELD</b>	
Fairfield Water Resource Recovery Facility (off East Parade)	<p><b>Deliveries</b></p> <ul style="list-style-type: none"> <li>spoil and materials.</li> </ul>
<b>LANSDOWNE</b>	
Lansdowne Reserve (pending approval)	<p><b>Service investigations</b></p> <ul style="list-style-type: none"> <li>installation of temporary fencing and flagging</li> <li>minor earthworks to level and stabilise the area</li> <li>installing erosion and sediment controls</li> <li>clearing trees and vegetation</li> <li>deliveries of materials and equipment.</li> </ul> <p><b>Pipeline installation</b></p> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>backfill trench and reinstate affected area.</li> </ul>

## Work locations and activities – outside standard hours

LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
<b>WALLACIA</b>			
<p>Park Road (between Willmington Road and Greendale Road)</p> <p>Suburban streets – from Driver Avenue to Fowler Reserve via Eagle Street, Greendale Road, Byron Avenue and Shelley Road</p> <p>Silverdale Road (between Mulgoa Road and Bents Basin Road)</p>	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites, including temporary removal of parking</li> <li>survey, soil sampling, utility locating and marking</li> <li>CCTV of underground services</li> <li>use concrete saw cutters and jackhammers to form a pothole to determine location and depth of utilities.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>8pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking and road closures</li> <li>vehicles entering and exiting for material movement</li> <li>saw-cut the road</li> <li>excavate trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>backfill trench and reinstate area</li> <li>install road plates to maintain road access</li> <li>compact and asphalt the road for restoration</li> <li>concrete pours and water service relocations.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>8pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
<b>LUDDENHAM</b>			
Luddenham Road (at the intersection of Elizabeth Drive)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>CCTV of underground services</li> <li>survey, utility locating and marking</li> <li>potholing to determine location and depth of utilities</li> <li>soil sampling and testing</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline</li> <li>backfill trench and reinstate area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
<b>KEMPS CREEK</b>			
Cross Street (between Western Road and 200 Cross Street)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>CCTV of underground services</li> <li>survey, utility locating and marking</li> <li>potholing to determine location and depth of utilities</li> <li>soil sampling and testing</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline</li> <li>backfill trench and reinstate area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>

LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
<b>KEMPS CREEK CONTINUED</b>			
200 Cross Street Site Compound Facility	<b>Deliveries</b> <ul style="list-style-type: none"> <li>materials and equipment</li> <li>spoil.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Quiet</li> </ul>
Range Road, Brandown site entry	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline, including welding pipe joints</li> <li>backfill trench and reinstate area.</li> </ul>	<ul style="list-style-type: none"> <li>From Sunday</li> <li>7am to 6pm (pending approval)</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
Advanced Water Recycling Centre (AWRC), off Clifton Avenue	<b>Civil works</b> <ul style="list-style-type: none"> <li>formwork and concrete pours for foundations and tanks including cranes</li> <li>shutter and structural installation.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
	<b>Civil works</b> <ul style="list-style-type: none"> <li>steel fixing.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Almost silent</li> </ul>
	<b>Deliveries</b> <ul style="list-style-type: none"> <li>oversized equipment</li> <li>materials and concrete</li> <li>spoil.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 6am</li> </ul>	<ul style="list-style-type: none"> <li>Quiet</li> </ul>
<b>CECIL HILLS</b>			
Frederick Street (between Feodore Drive and Cowpasture Road)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites, including temporary removal of parking</li> <li>survey, soil sampling, utility locating and marking</li> <li>CCTV of underground services</li> <li>use concrete saw cutters and jackhammers to form a pothole to determine location and depth of utilities.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
Feodore Drive (between Newgate Boulevard and Spencer Road)			
Feodore Drive, Spencer Road and Frederick Road roundabout			
	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline, including welding pipe joints</li> <li>backfill trench and reinstate area.</li> </ul> <b>Civil works</b> <ul style="list-style-type: none"> <li>kerb demolition, temporary road and kerb installation.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
Liverpool Reservoir Facility (off Cowpasture Road)	<b>Deliveries</b> <ul style="list-style-type: none"> <li>spoil</li> <li>materials.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Quiet</li> </ul>

LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
<b>BONNYRIGG HEIGHTS</b>			
North Liverpool Road (between Cowpasture Road and Marriott Road)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites, including temporary removal of parking</li> <li>survey, soil sampling, utility locating and marking</li> <li>CCTV of underground services</li> <li>use concrete saw cutters and jackhammers</li> <li>potholing to determine location and depth of utilities.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
North Liverpool Road (between Marriott Road and Montgomery Road)			
Montgomery Road (between North Liverpool Road and Elizabeth Drive)	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline, including welding pipe joints</li> <li>backfill trench and reinstate area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
North Liverpool Road (at the Wilson Road roundabout)	<b>Horizontal directional drilling (HDD)</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>constructing an entry and exit pit for the drilling rig and drilling</li> </ul> install the pipeline, including welding and stringing pipeline.	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
<b>MOUNT PRITCHARD</b>			
Cabramatta Road West (between Elizabeth Drive and Meadows Road)	<b>Pipeline installation</b> <ul style="list-style-type: none"> <li>establish the work area, including temporary removal of parking</li> <li>trench excavation</li> <li>install the pipeline, including welding pipe joints</li> <li>backfill trench and reinstate area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>
Cabramatta Road West (between Humphries Road and Meadows Road)	<b>Service investigations</b> <ul style="list-style-type: none"> <li>establish temporary investigation sites</li> <li>survey, utility locating and marking</li> <li>CCTV of underground services</li> <li>soil sampling and testing</li> <li>potholing to determine location and depth of utilities</li> <li>removing spoil from site using vacuum trucks</li> <li>reinstate affected area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate to noisy</li> </ul>
	<b>Pipeline and accessory installation</b> <ul style="list-style-type: none"> <li>establishing the work area</li> <li>excavating trenches for pipe installations</li> <li>laying pipe and welding pipe joints</li> <li>construct precast and cast in-situ concrete chambers and surface fittings</li> <li>backfill trench and reinstate affected area.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Moderate</li> </ul>



LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
CABRAMATTA WEST			
Meadows Road (between Cabramatta Road West and Edensor Road)	<b>Service investigations</b> <ul style="list-style-type: none"><li>establish temporary investigation sites, including temporary removal of parking</li><li>survey, soil sampling, utility locating and marking</li><li>potholing to determine location and depth of utilities</li><li>removing spoil from site using vacuum trucks</li><li>CCTV of underground services</li><li>use concrete saw cutters and jackhammers</li><li>potholing to determine location and depth of utilities.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate to noisy</li></ul>
Edensor Road (between Meadows Road and Harrington Street)			
Harrington Street (between Edensor Road and John Street)			
John Street (between Harrington Street and Cumberland Highway)			
	<b>Pipeline and accessory installation</b> <ul style="list-style-type: none"><li>establish the work area, including temporary removal of parking</li><li>trench excavation</li><li>install the pipeline, including welding pipe joints and concreting</li><li>construct precast and cast in-situ concrete chambers and surface fittings</li><li>backfill trench and reinstate area.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate</li></ul>
CABRAMATTA			
Bartley Street (between Sackville and Railway Parade)	<b>Horizontal directional drilling (HDD) works</b> <ul style="list-style-type: none"><li>establishing the work area</li><li>constructing entry / exit pit for the drilling rig and drilling</li><li>install the pipeline, including welding and stringing pipeline.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate</li></ul>
	<b>Pipeline and accessory installation</b> <ul style="list-style-type: none"><li>establish the work area, including temporary removal of parking</li><li>trench excavation</li><li>install the pipeline, including welding pipe joints and concreting</li><li>construct precast and cast in-situ concrete chambers and surface fittings</li><li>backfill trench and reinstate area.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate</li></ul>



LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
CABRAMATTA CONTINUED			
John Street (between Cumberland Highway and Gladstone Street)	<b>Service investigations</b> <ul style="list-style-type: none"><li>establish temporary investigation sites, including temporary removal of parking</li><li>survey, soil sampling, utility locating and marking</li><li>CCTV of underground services</li><li>use concrete saw cutters and jackhammers to form a pothole to determine location and depth of utilities.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate to noisy</li></ul>
Gladstone Street (between John Street and St Johns Road)			
St Johns Road (between Gladstone Street and Bartley Street)	<b>Pipeline and accessory installation</b> <ul style="list-style-type: none"><li>establish the work area, including temporary removal of parking</li><li>trench excavation</li><li>install the pipeline, including welding pipe joints and concreting</li><li>construct precast and cast in-situ concrete chambers and surface fittings</li><li>backfill trench and reinstate area.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate</li></ul>
Fairview Road (between Curtin Street and Bareena Street)			
Bareena Street (between Fairview Road and Vale Street)			
Vale Street (between Bareena Street and Chancery Street)			
Cumberland Street (between Curtin Street and Broomfield Street)			
Curtin Street (between Cumberland Street and Fairview Road)			
FAIRFIELD			
Fairfield Water Resource Recovery Facility (off East Parade)	<b>Deliveries</b> <ul style="list-style-type: none"><li>spoil</li><li>materials.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Quiet</li></ul>
CANLEY VALE			
Bartley Street (between Sackville Street and Railway Parade)	<b>Service investigations</b> <ul style="list-style-type: none"><li>establish temporary investigation sites</li><li>survey, utility locating and marking</li><li>CCTV of underground services</li><li>soil sampling and testing</li><li>potholing to determine location and depth of utilities</li><li>removing spoil from site using vacuum trucks</li><li>driveway layback and vehicle crossing works</li><li>reinstate affected area.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate to noisy</li></ul>
Chancery Street (between Vale Street and Lansdowne Road)			
Bromley Street (between Lansdowne Road and Beckenham Street)	<b>Pipeline and accessory installation</b> <ul style="list-style-type: none"><li>establishing the work area</li><li>excavating trenches for pipe installations</li><li>laying pipe and welding pipe joints</li><li>construct precast and cast in-situ concrete chambers and surface fittings</li><li>backfill trench and reinstate affected area.</li></ul>	<ul style="list-style-type: none"><li>From Tuesday 2 April</li><li>10 shifts</li><li>6pm to 9pm</li><li>10pm to 1am, one hour break, then 2am to 5am</li></ul>	<ul style="list-style-type: none"><li>Moderate</li></ul>
Beckenham Street (between Bromley Street and Willowbank Crescent)			
Willowbank Crescent towards Remembrance Driveway			
Lennox Reserve (beside Hume Highway)			
Cabravale Leisure Centre car park			

Sydney Water Corporation ABN 49 776 225 038

1 Smith Street, Parramatta, NSW 2150 | PO Box 399, Parramatta, NSW 2124

Telephone 13 20 92 Media (24/7) 8849 5151 [sydneywater.com.au](http://sydneywater.com.au)



LOCATIONS	ACTIVITIES	SCHEDULE and DURATION	NOISE IMPACT
<b>LANSVALE and LANSDOWNE</b>			
Lennox Reserve  Lansdowne Reserve (pending approval)	<b>Civil works</b> <ul style="list-style-type: none"> <li>temporary access from Hume Highway into Lennox Reserve</li> <li>temporary access from Henry Lawson Drive into Lansdowne Reserve.</li> </ul>	<ul style="list-style-type: none"> <li>From Tuesday 2 April</li> <li>10 shifts</li> <li>6pm to 9pm</li> <li>10pm to 1am, one hour break, then 2am to 5am</li> </ul>	<ul style="list-style-type: none"> <li>Noisy</li> </ul>

## Traffic changes

While we are working in your suburb, you may notice lane closures, speed reductions, temporary loss of on-street parking and pedestrian diversions. Short delays may be experienced as work moves past driveways. Traffic controllers will be on hand to assist motorists to access driveways and pedestrians to move safely past our work zone.

### Reasons why we would need to carry out work outside standard construction hours



#### Increase Safety

For motorists, pedestrians and workers when we are building over, under and next to roads.



#### Minimise Disruptions

To minimise disruption to essential services for local communities and to complete emergency utility work.



#### Manage Oversized Deliveries

To allow delivery of oversized plant or structures that police or other authorities say need special arrangements to transport along public roads.



#### Manage Traffic

Working next to, over, under, or on existing roads means traffic may be stopped, detoured, or reduced to one lane. Where we can, we will carry out work during the day. However, there will be times when we will need to carry out this work at night to reduce the impact to motorists and public transport customers during peak periods.



#### To Ensure the Quality of the Asset Being Built

Work such as large volume concrete pours is completed at cooler times of the day and over extended shifts to ensure the concrete sets without cracks or other faults, requiring re-work.

### How will I be notified of upcoming night work?

We'll let you know ahead of time about night work near you.

We will normally do this five days in advance by post and in an update to the project website.

You can also visit our website to subscribe for email updates on the project.

Sydney Water Corporation ABN 49 776 225 038

1 Smith Street, Parramatta, NSW 2150 | PO Box 399, Parramatta, NSW 2124

Telephone 13 20 92 Media (24/7) 8849 5151 [sydneywater.com.au](http://sydneywater.com.au)



## Our construction impacts

We will minimise impacts as much as possible through active monitoring of noise, dust and vibration, our selection of machinery, considering the hours we conduct our high impact activities and training and supervision of our workforce.

ENVIRONMENTAL IMPACTS RELATED TO CONSTRUCTION	HOW WE MINIMISE IMPACTS
Noise and vibration	<ul style="list-style-type: none"><li>• turning off machinery when not in use, selecting low-noise machinery where possible and limiting higher noise activities as much as we can</li><li>• stopping higher noise activities earlier in the night where we can</li><li>• limiting the use of multiple pieces of equipment at the same time in the same location</li><li>• using squawker reversing alarms on equipment</li><li>• using noise barriers such acoustic blankets, hoarding, barriers and fencing to minimise noise, where possible</li><li>• completing noise and vibration monitoring on a regular basis</li><li>• taking breaks during high impact work</li><li>• scheduling noisy work during daytime hours where possible</li><li>• assessing work activities to manage any potential impacts to nearby residents and businesses</li><li>• training staff to be noise-conscious.</li></ul>
Visual impact	<ul style="list-style-type: none"><li>• using shade cloth or alternative screening around work areas where reasonable and feasible</li><li>• positioning lighting to minimise light spill.</li></ul>
Air quality and dust	<ul style="list-style-type: none"><li>• using water to suppress and dampen down dust, where feasible</li><li>• using shade cloth or alternative screening around work areas where reasonable and feasible</li><li>• ensuring plant and equipment is well maintained and regularly serviced</li><li>• thoroughly cleaning each work area by wiping down, vacuuming, sweeping or mopping.</li></ul>
Traffic impacts	<ul style="list-style-type: none"><li>• transporting oversized loads outside standard hours to reduce impacts on motorists</li><li>• using traffic controllers and signage to direct motorists, pedestrians and cyclists</li><li>• using traffic controllers to manage property access while we are working near driveways</li><li>• implementing road closures, detours, reduced speed limits and footpath closures for safety</li><li>• training our staff to be noise-conscious and obey reduced speed limits when entering and exiting site.</li></ul>

## Keeping you informed

Regular updates will be distributed to the community as the work progresses, with properties that may be highly impacted by noise or vibration or planned night works to receive specific notifications about these activities.

Despite our best efforts, out of hour work activities may impact nearby residents. If and when this occurs, opportunities for respite will be offered to those identified as being possibly impacted. This will be on a case-by-case basis, and you can find further information on our project website. To find out more about our work areas and how we are managing noise and vibration, you can download fact sheets from our project website.

**Sydney Water Corporation** ABN 49 776 225 038

1 Smith Street, Parramatta, NSW 2150 | PO Box 399, Parramatta, NSW 2124

Telephone 13 20 92 Media (24/7) 8849 5151 [sydneywater.com.au](http://sydneywater.com.au)



## Working with you

We invite you to complete a survey by Wednesday 27 March 2024 to provide feedback on our proposed schedule of work and how we minimise the impact to you. You can provide feedback by scanning the below QR code or completing the survey that is on [www.sydneywatertalk.com.au/UpperSouthCreek](http://www.sydneywatertalk.com.au/UpperSouthCreek) under the Have Your Say tab.



## Project workforce development outcomes

Sydney Water and our construction partners have worked progressively to provide opportunities for diverse and under-represented groups on our Upper South Creek Advanced Water Recycling Centre project. We invite you to view the outcomes of this work and social inclusion initiatives that our project is supporting.



For further information about the project, to provide feedback, or to make a complaint, please contact John Holland's Community Team on 1800 064 127 or [uppersouthcreek@sydneywater.com.au](mailto:uppersouthcreek@sydneywater.com.au). Thank you for your understanding during this essential work.

Yours sincerely

*Darren Wharton*

Darren Wharton  
Project Director - Upper South Creek AWRC and Pipelines

### Interpreter Service 13 14 50

Arabic • Chinese • Greek • Italian • Filipino • Korean • Vietnamese • Hindi • Punjabi • Assyrian

إذا كنت تحتاج إلى مترجم، يرجى الاتصال بالرقم أعلاه.

如果您需要傳譯員的協助，請致電以上的號碼。

Αν χρειάζεστε διερμηνέα, τηλεφωνήστε στον παραπάνω αριθμό.

Se vi serve un interprete, telefonate al numero indicato sopra.

Kung kailangan mo ng tulong ng interpreter, pakitawagan ang numero sa itaas.

통역사가 필요하시면 위의 번호로 전화하십시오.

Nếu quý vị cần thông dịch viên, hãy gọi đến số trên đây.

यदि आपको दुभाषिए की सहायता की ज़रूरत है, तो कृपया ऊपर दिए गए नम्बर पर फोन करें।

ਜੇ ਤੁਹਾਨੂੰ ਦੋਭਾਸ਼ੀਏ ਦੀ ਮਦਦ ਦੀ ਲੋੜ ਹੈ, ਤਾਂ ਕ੍ਰਿਪਾ ਕਰਕੇ ਉੱਤੇ ਦਿੱਤੇ ਨੰਬਰ 'ਤੇ ਫੋਨ ਕਰੋ।

ܟܘܢ ܟܝܠܢܓܢ ܡܘ ܢܓ ܬܘܠܘܢ ܢܓ ܝܢܬܪܡܝܬܝܪ, ܦܟܝܬܐܘܓܢ ܐܢܓ ܢܘܡܪܐ ܨܐ ܝܬܐܐܨ.

Sydney Water Corporation ABN 49 776 225 038

1 Smith Street, Parramatta, NSW 2150 | PO Box 399, Parramatta, NSW 2124

Telephone 13 20 92 Media (24/7) 8849 5151 [sydneywater.com.au](http://sydneywater.com.au)

