

# Servicing Menangle and Menangle Park

July 2026

©Google Earth

## Construction updates

### New drinking water main

Along Menangle Road between Menangle and Menangle Park  
We're almost finished installing the 2 kilometre new water main, with about 1.7 kilometres installed and drilling activities finished. The remaining work will take place during both the day and at night. Work along Menangle Road, near Rotolector Parade is scheduled during July school holidays (**7-17 July**). This work is expected to take one week to complete and will be carried out during the day.

### Upcoming night works for the drinking water main



**Connections in the northern section** of the alignment will be completed in **early July**.



**Hydrant installation** works along Menangle Road in **late July to early August**.



**Final testing and commissioning** is **scheduled for August**.

**Our night work hours are 7 pm to 6 am Monday evenings to Saturday mornings.** We'll provide nearby residents with further details and notice prior to this work.



We're progressing well and expect to be completed by **September 2026**.

### New Menangle Park pumping station

Corner of Menangle Road and Danehill Avenue, Menangle Park

We've finished building all underground structures and currently building the hardstand area and access road while continuing installing pipework and electrical work. We'll be undertaking wastewater connections and high voltage cutover works in July- August. This work will have traffic changes in place including temporary lane closures.



Bulk excavations are expected to finish in November 2026, with the overall project on track to be completed by **March 2027**.



## ● Upgrades to existing Menangle Park pumping station

North of Fitzpatrick Street, Menangle Park

We're pleased to share that the upgrades to the Menangle Park pumping station is almost complete.



We're finalising the electrical components and expect the work to be completed by **September 2026**.

Thank you for your continued patience and support as we complete this important work.

## ● New Menangle pumping station

Corner of Rotolactor Parade and Menangle Road, Menangle

We've finished building the underground structures and currently building the hardstand area and access road while continuing installing pipework and electrical work. We'll need to connect the new pumping station to the existing wastewater system and power supply. To safely do this, we'll need to complete this work at night to reduce impacts and minimise service disruptions.

### Upcoming night works for the new Menangle pumping station



#### **Oversized equipment delivery**

**August 2026**

planned for one night.



#### **Power supply**

connections in

**August 2026**

planned for one night.




#### **Wastewater connections**

in **July/August 2026**

to be completed at night when flows in the network is lower.

**We'll provide nearby residents with further details and notice prior to this night work.**



Bulk excavations are planned to finish in November 2026, with overall project currently on track to be finished by **August 2027**.

## Traffic changes

As some of our work will be within the roadway on Menangle Road and Danehill Avenue, there will be temporary partial lane closures around our work areas. Traffic controls will be in place to help keep workers, commuters and the community safe.



### Get in touch

If you would like to know more about our work, please contact us on 1300 653 817 during business hours or email [westregiondelivery@sydneywater.com.au](mailto:westregiondelivery@sydneywater.com.au).

Scan QR code for our project website, where you can subscribe to email updates.

