

**SEWERAGE PIPELINE AIR TESTING  
VACUUM or LOW PRESSURE**

(Delete whichever is not applicable)

**PROJECT LOCATION:** \_\_\_\_\_

**CASE No.** \_\_\_\_\_

**CONSTRUCTION COMPANY:** \_\_\_\_\_

**FIELD TESTING COMPANY:** \_\_\_\_\_

**WATER SERVICING COORDINATOR COMPANY:** \_\_\_\_\_

**WATER SERVICING COORDINATOR:** \_\_\_\_\_

**TEST: Date** \_\_\_\_/\_\_\_\_/\_\_\_\_ **Pipe Type:** \_\_\_\_\_ **Water Table Depth:** \_\_\_\_\_ (m)

Water Table: ABOVE / BELOW PIPELINE (Delete whichever is not applicable)

Test Location Identification Line No. / Chn etc.	Depth (m)	Pipe Size (mm)	Initial Reading (kPa)	Final Reading (kPa)	Minimum Time (min)	Comply/Non Comply to Sydney Water Standards

**Comments:** .....

.....

.....

**Test method in accordance with Sewerage Code of Australia (Sydney Water Edition), Clause 22.4**

**Test Performed by:** \_\_\_\_\_ (Print) of \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_